

Details of Installation and Checklist to be furnished along with the request for Testing of Solar Inverters

1	Name of the Electrical Division and sub Division	
2	Name of Electrical Section	
3	Consumer Number	
4	Tariff	
5	Connected Load	
6	Name of the solar plant owner	
7	Address	
8	e-mail ID	
9	Contact Number of Consumer	
10	Alternate contact number of consumer	
11		
11.a	Bank Details Bank Name	
11.b	IFSC Code	
11.c	Account Number	
12	Name and details of supplier/installer/Designer	Wahni Green Technologies Pvt Ltd
Plant Details		
1	Type of Plant	On Grid
2	Total Capacity of Solar Plant	3kW
3	Number of Plant	1
3.a	Individual Capacity	600Wp
4	Make and Serial Number of Inverter	Vsole Micro Inverter 251227C52C,251227C472,251229C3BE
4.a	Inverter Type	On Grid
4.b	Inverter Capacity	3kW
5	DC Output Voltage	
6	Make and Total number of PV Installations	Renewsys 600*5nos
7	Voltage and Number of Phase	230, 3 Phase
8	If the inverter is of hybrid type, whether the scheme confirms to the scheme approved by CE(REES)	NA
9	Whether the completion certificate submitted to the section	Yes
10	Whether the Energisation approval obtained from EB	NA
11	Whether the Energisation approved by EB	NA
12	Whether DC isolator provided on incoming side of the inverter	Yes
13	Whether visual isolator provided on before connectivity point	Yes
14	Whether all wiring connections as per the approved scheme are completed	Yes

15	Whether the earthing provided for installation as per the standards(Earthing for ACDB, DCDB, Isolator, Body of Inverter, Structure and Panels Lightning arrester)	yes
15.a	Resistance for all the installation	5MΩ
15.b	Conductor and Earthing	10Ω
15.c	Between conductor	2MΩ
15.d	Electrodes of earthing system	1Ω
16	Whether the inverter is provided with following protection functions?	Yes
16.a	Whether over voltage and Under voltage trip function provided in the inverter	Yes
16.b	Details of settings provided in the inverter	Over Voltage setting 264V
16.c		Under Voltage Setting 192V
16.d		Trip Time Setting 0.35 s
16.e	Whether the inverter is provided with following protection functions?	Yes
16.f	Details of settings provided in the inverter	Over frequency setting 50.5Hz
16.g		Under frequency Setting 47.5Hz
16.h		Trip Time Setting 0.2 s
16.i	Whether the protection against unidirectional isolating is provided	No
17	Grid failure trip Delay	3 s
18	Whether Time-Delay function for re-energisation after resuming stable grid supply provided	Yes
19	Details of re-generating time delay setting	60s
The supplier/installer shall provide any of the following in proof of setting provided in the inverter for protection function 14(a) & 14(b) listed above - i Actual setting provided in the inverter, as displayed in the HMI of the inverter or downloaded into a laptop PC/mobile phone which is connected to the device - ii Factory Test Certificate issued by the Original Equipment Manufacturer or a NABL Accredited LAB showing the serial number of the inverter & protection function setting provided - iii Report On site Testing carried out at site by an authorised testing agency with a calibrated test kit; witnessed by KSEB		

All the statements furnished above are true and correct

Signature of the Customer

Date

Remarks of Assistant Engineer:

Installation inspected and found to be in order. Recommended for re-energisation testing.

Date:

Recommended for re-energisation testing

Signature of Assistant Executive Engineer

Date:

Re-energisation testing may be scheduled

Date:

Re-energisation testing may be scheduled

Signature of Executive Engineer