

COMPLETION CERTIFICATE

We hereby certify that the installation details below have been installed by us tested and to the best of our knowledge and belief or as complies with Indian Electricity Rules, 1956 as well as (relevant) here under IS specifications, No. of Codes practice of Indian Standard Insitutions.

Electrical Installation at :
:

Voltage and system of supply : 230V 3phase

Approval reference from the regional Electrical Inspector/ Chief Electrical Inspector : Not Applicable
a.

	Particulars of works	Description
1	Solar Panels	
2	DC DB	NA
3	AC DB	1
4	Inverter(Grid Tie)	
5	Earthing	3
6	Other equipment	NA

b	If the work involves installation of over head lines or under ground cables, details of drawing no.	
c	Earthing	As per IS:3043/87
d	Insulation resistance of whole installation	50M-Ohm
e	Between conductors	100M-Ohm
f	Between each conductor and earth	100M-Ohm
g	Resistance of each earthing electrode of earthing	4 Ohm
h	Resistance of each earthing resistance of installation	1.5 Ohm

Signature of Supervisor

Signature of Contractor

Signature of Customer

Sunil P M